

TRUCKSTOP COMPLIANCE INSPECTION

WESTERN IOWA



The Complete Solution

PERIOD OF PERFORMANCE

August 2022

Seneca Companies Environmental Division completed a compliance inspection for a private customer in western Iowa. The inspection took place over the course of two days.

The compliance scope consisted of annual and tri-annual compliance testing to detect any potential defects. Included in this process was functionality testing of the ATG, leak detector testing and shear valve/emergency shut off testing. Dri-sump containment testing was performed at this site on sixteen dispensers, nine sumps and ten spill buckets. Although this site was so large, the Seneca team worked together to complete the site inspections and testing in a timely manner. Lastly, the Seneca team completed a walkthrough inspection to ensure everything on site was up to standard and there were no visual fails.

A few failures were brought to light after inspections. There were six tanks that had drop tubes rusted to the tanks and due to this, the overfill could not be tested. There were four shear valves that failed to hold under pressure. Lastly, an emergency shut off at a dispenser failed to shut off pumps when tested. The Seneca team documented these failures and sent a report to the customer.



DES MOINES // CORPORATE HEADQUARTERS
4140 E. 14TH ST. // DES MOINES, IA 50313

800-369-5500 // INFO@SENECACO.COM // SENECACO.COM

FUEL SYSTEMS | GENERAL CONTRACTING
ENVIRONMENTAL SERVICES | WASTE SOLUTIONS SERVICES
ENERGY SOLUTIONS | AUTOMOTIVE & COMMERCIAL EQUIPMENT